



*Connecting our neighborhoods to opportunities*

**Birmingham Xpress Bus Rapid Transit (BRT) Project  
Transportation Committee Meeting**

**Updated June 24, 2021**



# Construction Progress / West Transit Center



## Completed Items:

- Structural Steel installation
- Roof Decking installed
- Plumbing Slab Rough In, Inspection Passed
- Electrical Slab Rough In, Inspection Passed
- Fire Suppression Rough in Completed
- Trenching for Electrical and Domestic Water Mains.
- Site Stormwater Drainage System being installed

## Three Week Look Ahead:

- Prep for Slab for Inspection and Pour
- Pour Transit Center Slab
- Continue Storm Drainage Installed.
- Coordinate with APCO and BWWB Power and Water installation to the Site.

# Bus Deliveries



- 1 Branding Bus Delivered (Dec.)
- 1 Bus - July 26- 30, 2021
- 9 Buses - Sept 30, 2021



# Public Engagement – Stages/Timeline

